	RHS	1	26.20	0.75		19.65
		1	24.70	0.75		18.53
	Devarabhavi Road					
	RHS	1	30.00	0.75		22.50
		1	30.00	0.75		22.50
	LHS	1	36.30	0.75		27.23
	9th Cross					
	LHS	1	30.00	0.75		22.50
		1	30.00	0.75		22.50
		1	13.25	0.75		9.94
	RHS	1	30.00	0.75		22.50
		1	30.00	0.75		22.50
		1	20.20	0.75		15.15
	10th Cross					
	LHS	1	20.00	0.75		15.00
		1	20.30	0.75		15.23
	Beside 12th Cross Road	NagaraKatte Road				
	RHS	1	30.00	0.90		27.00
		1	30.00	0.90		27.00
		1	30.00	0.90		27.00
		1	30.00	0.90		27.00
		1	30.00	0.90		27.00
		1	23.50	0.90		21.15
	21st Cross Road					
	RHS	1	30.00	0.75		22.50
		1	30.00	0.75		22.50
		1	27.60	0.75		20.70
	LHS	1	30.00	0.75		22.50
		1	30.00	0.75		22.50
		1	27.60	0.75		20.70
			2015.56	**m**		
	12th Cross Road	Kuvempu School Road				
	RHS	1	30.00	0.75		22.50
		1	30.00	0.75		22.50
		1	30.00	0.75		22.50
		1	7.00	0.75		5.25
	LHS	1	30.00	0.75		22.50
		1	30.00	0.75		22.50
		1	30.00	0.75		22.50
		1	7.00	0.75		5.25
			194.00	**m**		
	17th Cross Road					
	LHS	1	30.00	0.75		22.50
		1	30.00	0.75		22.50
		1	30.00	0.75		22.50
		1	30.00	0.75		22.50
		1	17.00	0.75		12.75
			137.00	**m**		

ಸ.ಕಾ.ಅ.
ಪಿ.ದಾ ಉಪವಿ.

Scanned with OKEN Scanner

	11th Main Devegowda Enclave					
		1	30.00	0.90		27.00
		1	30.00	0.90		27.00
		1	30.00	0.90		27.00
	MEI Layout Main Road					
	LHS From Corner	1	25.80	1.20		30.96
		1	9.20	1.20		11.04
		1	13.20	1.20		15.84
		1	12.00	1.20		14.40
		1	12.40	1.20		14.88
	Seshadari Layout					
	LHS	1	12.40	0.90		11.16
		1	12.50	0.90		11.25
	RHS	1	23.70	0.90		21.33
	Havnoor Badavane					
	Main Road	1	16.50	1.20		19.80
		1	15.50	1.20		18.60
	16th Cross Road	1	8.00	1.20		9.60
	Muneshwara Main Road					
	LHS From 4th to 5th	1	3.00	0.90		2.70
		1	18.50	0.90		16.65
	RHS From 5th to 6th	1	22.50	0.90		20.25
		1	9.20	0.90		8.28
	RHS 4th Cross Road	1	9.00	0.90		8.10
	Opp to waterplant	1	3.60	0.90		3.24
	Manjunath nagar Veeranjaneya temple main road					
	RHS	1	3.60	0.90		3.24
	LHS	1	7.20	0.90		6.48
		1	13.60	0.90		12.24
		1	5.50	0.90		4.95
	VeeraAnjaneya Swamy Temple Road (Coconut Garden)					
		1	36.00	0.90		32.40
	Vijayalakshmi layouyt Main Road					
		1	9.00	0.90		8.10
	HariKumar Thota Road					
	LHS	1	49.20	0.90		44.28
	RHS	1	49.20	0.90		44.28
	Toal Quantity					2278.94 Sqmtr
	Sanctioned Quantity As Per Schedule-B					2278.02 Sqmtr
	Quantity Carried to this bill					2278.02 Sqmtr

Contractor

Asst. Engineer 09/06/2022

Asst.Executive Engineer

Scanned with OKEN Scanner

BRUHATH BANGALORE MAHANAGAR PALIKE

Dasarahalli Sub-Division

Name of Work : Construction CC drain and other development works at 6th cross construction of road footpath and Bagalagunte 9th 10 cross roads. drilling of Borewells and pipelines at selected area and Construction and repairs UGD in Bagalagunte ward no 14 in Dasarahalli Assembly constituency

Measurement Sheet

Name of The Contractor	: Sri. B M Kiran	Job Code	: 014-20-000098
Work Order No.	: EE/DD/WO/74/2021-22 Dt: 16.12.2021	Head Of Account	: P-3296
Date Of Measurement	:		

It.No	Description of Items	No	L	W	D	Qty	Unit
1	2	3	4	5	6	7	8
5	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300 kgs. with 20mm and down size granite metal coarse aggregates at 0.69 cum and fine aggregates at 0.43 cum machine mixed, well compacted for walls and bottom including centering, shuttering, cost of materials, HOM of machinery, curing etc., complete excluding cost of steel as per MORTH specification No. 1500, 1700, 2200. including cost of materials, labour, HOM complete as per specifications.-do- Wall & bottom thickness 15cm As Direction of engineer - in charge. (Issue Rate on 01.02.2021)						
	Raft Concrete						
	Near Rama Temple						
	New Drain RHS	1	14.10	1.10	0.15	2.33	
		1	10.65	1.10	0.15	1.76	
		1	3.00	1.10	0.15	0.50	
	Drain	1	30.00	1.10	0.15	4.95	
		1	7.40	1.10	0.15	1.22	
	Cross Road 1 RHS	1	20.00	1.10	0.15	3.30	
		1	20.00	1.10	0.15	3.30	
	Cross Road 2 RHS	1	20.60	1.10	0.15	3.40	
	LHS	1	14.20	1.10	0.15	2.34	
		1	7.70	1.10	0.15	1.27	
	Cross Road 3 RHS	1	22.40	1.10	0.15	3.70	
	Cross Road 4 LHS	1	30.00	1.10	0.15	4.95	
	Near VinscoSadhana Apartment	1	30.00	1.10	0.15	4.95	
		1	4.00	1.10	0.15	0.66	
	Rammandira Road	(LHS)					
	LHS (6th Cross Road)	1	20.60	1.10	0.15	3.40	
		1	17.50	1.10	0.15	2.89	
	Cross Road	1	22.70	1.10	0.15	3.75	
		1	20.00	1.10	0.15	3.30	
		1	20.00	1.10	0.15	3.30	

Scanned with OKEN Scanner

	7th Cross Road Bagalagunte	1	30.00	1.10	0.15	4.95	
		1	4.00	1.10	0.15	0.66	
		1	18.80	1.10	0.15	3.10	
		1	16.70	1.10	0.15	2.76	
	6th Cross Road						
	Cross Road 05						
	LHS	1	22.30	1.10	0.15	3.68	
	RHS	1	12.20	1.10	0.15	2.01	
	Cross Road 06						
	LHS	1	31.20	1.10	0.15	5.15	
	10th Cross Muneshwara Temple Beside						
	LHS	1	24.00	1.10	0.15	3.96	
		1	30.00	1.10	0.15	4.95	
		1	20.00	1.10	0.15	3.30	
		1	30.00	1.10	0.15	4.95	
		1	29.26	1.10	0.15	4.83	
	RHS	1	20.60	1.10	0.15	3.40	
		1	30.00	1.10	0.15	4.95	
		1	30.00	1.10	0.15	4.95	
		1	30.00	1.10	0.15	4.95	
		1	9.00	1.10	0.15	1.49	
	16th Cross Road						
	RHS	1	30.00	1.10	0.15	4.95	
		1	30.00	1.10	0.15	4.95	
		1	30.00	1.10	0.15	4.95	
		1	30.00	1.10	0.15	4.95	
		1	30.00	1.10	0.15	4.95	
		1	7.60	1.10	0.15	1.25	
	LHS	1	11.50	1.10	0.15	1.90	
		1	20.00	1.10	0.15	3.30	
		1	27.80	1.10	0.15	4.59	
		1	30.00	1.10	0.15	4.95	
		1	26.00	1.10	0.15	4.29	
	RHS 1st Cross Road						
		1	30.00	1.10	0.15	4.95	
		1	15.50	1.10	0.15	2.56	
	RHS 2nd Cross Road						
		1	30.00	1.10	0.15	4.95	
		1	5.00	1.10	0.15	0.83	
	RHS 3rd Cross Road						
		1	25.00	1.10	0.15	4.13	
		1	28.00	1.10	0.15	4.62	
	Behind 13th Cross						
	Cross Road 01 LHS	1	14.50	1.10	0.15	2.39	

Scanned with OKEN Scanner

	RHS	1	14.50	1.10	0.15	2.39
	LHS	1	35.00	1.10	0.15	5.78
	RHS	1	27.50	1.10	0.15	4.54
	Cross Road 02 RHS	1	16.70	1.10	0.15	2.76
		1	37.50	1.10	0.15	6.19
	4th Cross Road LHS	1	26.20	1.10	0.15	4.32
		1	24.70	1.10	0.15	4.08
	RHS	1	26.20	1.10	0.15	4.32
		1	24.70	1.10	0.15	4.08
	Devarabhavi Road					
	RHS	1	30.00	1.10	0.15	4.95
		1	30.00	1.10	0.15	4.95
	LHS	1	36.30	1.10	0.15	5.99
	9th Cross					
	LHS	1	30.00	1.10	0.15	4.95
		1	30.00	1.10	0.15	4.95
		1	13.25	1.10	0.15	2.19
	RHS	1	30.00	1.10	0.15	4.95
		1	30.00	1.10	0.15	4.95
		1	20.20	1.10	0.15	4.95
	10th Cross					
	LHS	1	20.00	1.10	0.15	3.30
		1	20.30	1.10	0.15	3.35
	Beside 12th Cross Road	NagaraKatte Road				
	RHS	1	30.00	1.10	0.15	4.95
		1	30.00	1.10	0.15	4.95
		1	30.00	1.10	0.15	4.95
		1	30.00	1.10	0.15	4.95
		1	30.00	1.10	0.15	4.95
		1	23.50	1.10	0.15	3.88
	21st Cross Road					
	RHS	1	30.00	1.10	0.15	4.95
		1	30.00	1.10	0.15	4.95
		1	27.60	1.10	0.15	4.55
	LHS	1	30.00	1.10	0.15	4.95
		1	30.00	1.10	0.15	4.95
		1	27.60	1.10	0.15	4.55
			2015.56	**m**		
	12th Cross Road	Kuvempu School Road				
	RHS	1	30.00	1.10	0.15	4.95
		1	30.00	1.10	0.15	4.95
		1	30.00	1.10	0.15	4.95
		1	7.00	1.10	0.15	1.16
	LHS	1	30.00	1.10	0.15	4.95

Scanned with OKEN Scanner

		1	30.00	1.10	0.15	4.95
		1	30.00	1.10	0.15	4.95
		1	7.00	1.10	0.15	1.16
			194.00	**m**		
	17th Cross Road					
	LHS	1	30.00	1.10	0.15	4.95
		1	30.00	1.10	0.15	4.95
		1	30.00	1.10	0.15	4.95
		1	30.00	1.10	0.15	4.95
		1	17.00	1.10	0.15	2.81
			137.00	**m**		
	Culverts					
	Near Rama Temple Road					
	Culvert 01	1	4.35	1.50	0.23	1.50
	Culvert 02	1	4.70	1.50	0.23	1.62
	Culvert 03	1	5.60	1.50	0.23	1.93
	7th Cross road					
	Culvert 04	1	5.60	1.50	0.23	1.93
	Culvert 05	1	5.30	1.50	0.23	1.83
	Rammandira Road					
	Culvert 06	1	3.65	1.50	0.23	1.26
	Culvert 07	1	8.00	1.50	0.23	2.76
	Culvert 08	1	7.00	1.50	0.23	2.42
	Culvert 09	1	5.50	1.50	0.23	1.90
	Wall Concrete					
	Near Rama Temple					
	New Drain RHS	2	14.10	0.15	0.50	2.12
		2	10.65	0.15	0.55	1.76
		2	3.00	0.15	0.60	0.54
	Drain	2	30.00	0.15	0.60	5.40
		2	7.40	0.15	0.65	1.44
	Cross Road 1 RHS	2	20.00	0.15	0.65	3.90
		2	20.00	0.15	0.65	3.90
	Cross Road 2 RHS	2	20.60	0.15	0.62	3.83
	LHS	2	14.20	0.15	0.62	2.64
		2	7.70	0.15	0.61	1.41
	Cross Road 3 RHS	2	22.40	0.15	0.61	4.10
	Cross Road 4 LHS	2	30.00	0.15	0.61	5.49
	Near VinscoSadhana Apartment	2	30.00	0.15	0.58	5.22
		2	4.00	0.15	0.62	0.74
	Rammandira Road	(LHS)				
	LHS (6th Cross Road)	2	20.60	0.15	0.65	4.02
		2	17.50	0.15	0.60	3.15
	Cross Road	2	22.70	0.15	0.60	4.09
		2	20.00	0.15	0.60	3.60
		2	21.00	0.15	0.60	3.78

Scanned with OKEN Scanner

	7th Cross Road Bagalagunte	2	30.00	0.15	0.60	5.40
		2	4.00	0.15	0.60	0.72
		2	18.80	0.15	0.65	3.67
		2	16.70	0.15	0.65	3.26
	6th Cross Road					
	Cross Road 05					
	LHS	2	22.30	0.15	0.60	4.01
	RHS	2	12.20	0.15	0.60	2.20
	Cross Road 06					
	LHS	2	31.20	0.15	0.60	5.62
	10th Cross Muneshwara Temple Beside					
	LHS	2	24.00	0.15	0.50	3.60
		2	30.00	0.15	0.55	4.95
		2	20.00	0.15	0.55	3.30
		2	30.00	0.15	0.62	5.58
		2	29.26	0.15	0.62	5.44
	RHS	2	20.60	0.15	0.60	3.71
		2	30.00	0.15	0.60	5.40
		2	30.00	0.15	0.60	5.40
		2	30.00	0.15	0.61	5.49
		2	9.00	0.15	0.62	1.67
	16th Cross Road					
	RHS	2	30.00	0.15	0.40	3.60
		2	30.00	0.15	0.50	4.50
		2	30.00	0.15	0.60	5.40
		2	30.00	0.15	0.60	5.40
		2	30.00	0.15	0.60	5.40
		2	8.60	0.15	0.65	1.68
	LHS	2	11.50	0.15	0.50	1.73
		2	20.00	0.15	0.60	3.60
		2	27.80	0.15	0.65	5.42
		2	30.00	0.15	0.65	5.85
		2	26.00	0.15	0.65	5.07
	RHS 1st Cross Road					
		2	30.00	0.15	0.60	5.40
		2	15.50	0.15	0.50	2.33
	RHS 2nd Cross Road					
		2	30.00	0.15	0.45	4.05
		2	5.00	0.15	0.45	0.68
	RHS 3rd Cross Road					
		2	25.00	0.15	0.50	3.75
		2	28.00	0.15	0.60	5.04
	Behind 13th Cross					
	Cross Road 01 LHS	2	14.50	0.15	0.40	1.74
	RHS	2	14.50	0.15	0.50	2.18
	LHS	2	35.00	0.15	0.60	6.30

Scanned with OKEN Scanner

	RHS	2	27.50	0.15	0.60	4.95
	Cross Road 02 RHS	2	16.70	0.15	0.65	3.26
		2	37.50	0.15	0.65	7.31
	4th Cross Road LHS	2	26.20	0.15	0.60	4.72
		2	24.70	0.15	0.50	3.71
	RHS	2	26.20	0.15	0.60	4.72
		2	24.70	0.15	0.50	3.71
	Devarabhavi Road					
	RHS	2	30.00	0.15	0.50	4.50
		2	30.00	0.15	0.60	5.40
	LHS	2	36.30	0.15	0.60	6.53
	9th Cross					
	LHS	2	30.00	0.15	0.50	4.50
		2	30.00	0.15	0.60	5.40
		2	13.25	0.15	0.60	2.39
	RHS	2	30.00	0.15	0.50	4.50
		2	30.00	0.15	0.60	5.40
		2	20.20	0.15	0.60	3.64
	10th Cross					
	LHS	2	20.00	0.15	0.60	3.60
		2	20.30	0.15	0.50	3.05
	Beside 12th Cross Road	NagaraKatte Road				
	RHS	2	30.00	0.15	0.30	2.70
		2	30.00	0.15	0.50	4.50
		2	30.00	0.15	0.60	5.40
		2	30.00	0.15	0.60	5.40
		2	30.00	0.15	0.61	5.49
		2	23.50	0.15	0.65	4.58
	21st Cross Road					
	RHS	2	30.00	0.15	0.50	4.50
		2	30.00	0.15	0.60	5.40
		2	27.60	0.15	0.65	5.38
	LHS	2	30.00	0.15	0.50	4.50
		2	30.00	0.15	0.60	5.40
		2	27.60	0.15	0.65	5.38
			2017.56	**m**		
	12th Cross Road	Kuvempu School Road				
	RHS	2	30.00	0.15	0.50	4.50
		2	30.00	0.15	0.60	5.40
		2	30.00	0.15	0.65	5.85
		2	7.00	0.15	0.65	1.37
	LHS	2	30.00	0.15	0.50	4.50
		2	30.00	0.15	0.60	5.40
		2	30.00	0.15	0.65	5.85

Scanned with OKEN Scanner

		2	7.00	0.15	0.65	1.37
			194.00	**m**		
	17th Cross Road					
	LHS	2	30.00	0.15	0.40	3.60
		2	30.00	0.15	0.50	4.50
		2	30.00	0.15	0.60	5.40
		2	30.00	0.15	0.65	5.85
		2	18.00	0.15	0.65	3.51
			138.00	**m**		
	Culverts					
	Near Rama Temple Road					
	Culvert 01	2	4.35	0.30	0.80	2.09
	Culvert 02	2	4.70	0.30	0.80	2.26
	Culvert 03	2	5.60	0.30	0.90	3.02
	7th Cross road					
	Culvert 04	2	5.60	0.30	0.90	3.02
	Culvert 05	2	5.30	0.30	0.90	2.86
	Rammandira Road					
	Culvert 06	2	3.65	0.30	0.90	1.97
	Culvert 07	2	8.00	0.30	0.90	4.32
	Culvert 08	2	7.00	0.30	0.90	3.78
	Culvert 09	2	5.50	0.30	0.90	2.97
	Road Work					
	12th Cross Kuvempu School Road	1	7.30	(5.6+5.3)	0.15	5.97
		1	30.00	(4.0+4.0)	0.15	18.00
		1	30.00	(4.0+4.0))	0.15	18.00
		1	20.00	(3.2+3.2)	0.15	9.60
		1	17.40	(3.3+3.4)	0.15	8.74
	Patch Work					
	Rammandira Side	1	6.80	(3.6+4.3)	0.15	4.03
	Toal Quantity					903.204 Cum
	Sanctioned Quantity As Per Schedule-B					902.970 Cum
	Quantity Carried to this bill					902.970 Cum

Contractor

Asst. Engineer 03/01/22 to 20/01/22

Asst.Executive Engineer 20/01/22

Scanned with OKEN Scanner

BRUHATH BANGALORE MAHANAGAR PALIKE

Dasarahalli Sub-Division

Name of Work : Construction CC drain and other development works at 6th cross construction of road footpath and Bagalagunte 9th 10 cross roads. drilling of Borewells and pipelines at selected area and Construction and repairs UGD in Bagalagunte ward no 14 in Dasarahalli Assembly constituency

Measurement Sheet

Name of The Contractor	: Sri. B M Kiran	Job Code	: 014-20-000098
Work Order No.	: EE/DD/WO/74/2021-22 Dt: 16.12.2021	Head Of Account	: P-3296
Date Of Measurement	:		

It.No	Description of Items	No	L	W	D	Qty	Unit
1	2	3	4	5	6	7	8
9	Geophysical investigation of site for Sinking borewell for supplying drinking water to the habitations either through the hand pump,MWS,P.W.S.S by vertical electrical sounding by adpoting venner or Schlumberger's method,including reconnaissance survey of Geological formation. Geophysical investigation of existing ground indecundity its quality & acceptability of the users indicating the location of site,recommended depth of casing pipe required to seal the top unconsolidated formation including an extra depth of 1.0 metre inconsolidated formation for proper seating of casing pipe,depth of drilling required to cover full depth of aquifer proposed to be tapped,probable yield and other information required including transportation of instrument and accesories to work site,engaging technical personal and labour required etc.,(RWS SR 2019-20 It.13.04, P-148) (RWS SR 20-05-2019 It.13.04)						
	Opp to Govt hospital Mallasandra Near Indira canteen	lakkappa House					
		1				1.00	
	Total Quantity					1.00	Each
	Sanctioned Quantity As Per Schedule-B					1.00	Each
	Quantity Carried to Billing					1.00	Each

Contractor

Asst. Engineer 25/12/21

Asst.Executive Engineer

ಸ.ಕಾ.ಅ.
ಬೆ.ದಾ ಉಪ

BRUHATH BANGALORE MAHANAGAR PALIKE

Dasarahalli Sub-Division

Name of Work : Construction CC drain and other development works at 6th cross construction of road footpath and Bagalagunte 9th 10 cross roads. drilling of Borewells and pipelines at selected area and Construction and repairs UGD in Bagalagunte ward no 14 in Dasarahalli Assembly constituency

Measurement Sheet

Name of The Contractor	: Sri. B M Kiran	Job Code	: 014-20-000098
Work Order No.	: EE/DD/WO/74/2021-22 Dt: 16.12.2021	Head Of Account	: P-3296
Date Of Measurement	:		

It.No	Description of Items	No	L	W	D	Qty	Unit
1	2	3	4	5	6	7.00	8
10	Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above 900 CMF & above in all strata including over burden upto 20 M fixing of casing pipes, collars and cap with necessary cutting and threading including transportation of rig and supporting vehicals, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour .(excluding cost of casing pipes, collars, cap ect.) **0 to 50m**						
	Opp to Govt hospital Mallasandra Near Indira canteen						
	0 to 50 m	1	50.00			50.00	
	Total Quantity					50.00	Rmt
	Sanctioned Quantity As Per Schedule-B					50.00	Rmt
	Quantity Carried to Billing					50.00	Rmt

Contractor

Asst. Engineer 25/12/21

Asst.Executive Engineer 28/12/21

Scanned with OKEN Scanner

BRUHATH BANGALORE MAHANAGAR PALIKE

Dasarahalli Sub-Division

Name of Work : Construction CC drain and other development works at 6th cross construction of road footpath and Bagalagunte 9th 10 cross roads. drilling of Borewells and pipelines at selected area and Construction and repairs UGD in Bagalagunte ward no 14 in Dasarahalli Assembly constituency

Measurement Sheet

Name of The Contractor	: Sri. B M Kiran	Job Code	: 014-20-000098
Work Order No.	: EE/DD/WO/74/2021-22 Dt: 16.12.2021	Head Of Account	: P-3296
Date Of Measurement	:		

It.No	Description of Items	No	L	W	D	Qty	Unit
1	2	3	4	5	6	7.00	8
11	Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above 900 CMF & above in all strata including over burden upto 20 M fixing of casing pipes, collars and cap with necessary cutting and threading including transportation of rig and supporting vehicals, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour .(excluding cost of casing pipes, collars, cap ect.) **50 to 100m**						
	Opp to Govt hospital Mallasandra Near Indira canteen						
	50 to 100 m	1	50.00			50.00	
	Total Quantity					50.00	Rmt
	Sanctioned Quantity As Per Schedule-B					50.00	Rmt
	Quantity Carried to Billing					50.00	Rmt

Contractor

Asst. Engineer 25/12/21

Asst.Executive Engineer 28/12/21

Scanned with OKEN Scanner

BRUHATH BANGALORE MAHANAGAR PALIKE

Dasarahalli Sub-Division

Name of Work : Construction CC drain and other development works at 6th cross construction of road footpath and Bagalagunte 9th 10 cross roads. drilling of Borewells and pipelines at selected area and Construction and repairs UGD in Bagalagunte ward no 14 in Dasarahalli Assembly constituency

Measurement Sheet

Name of The Contractor	: Sri. B M Kiran	Job Code	: 014-20-000098
Work Order No.	:	Head Of Account	: P-3296
Date Of Measurement	:		

It.No	Description of Items	No	L	W	D	Qty	Unit
1	2	3	4	5	6	7.00	8
12	Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above 900 CMF & above in all strata including over burden upto 20 M fixing of casing pipes, collars and cap with necessary cutting and threading including transportation of rig and supporting vehicals, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour .(excluding cost of casing pipes, collars, cap ect.) **100 to 150m**						
	Opp to Govt hospital Mallasandra Near Indira canteen						
	100 to 150 m	1	50.00			50.00	
	Total Quantity					50.00	Rmt
	Sanctioned Quantity As Per Schedule-B					50.00	Rmt
	Quantity Carried to Billing					50.00	Rmt

Contractor

Asst. Engineer 25/12/21

Asst.Executive Engineer

Scanned with OKEN Scanner

BRUHATH BANGALORE MAHANAGAR PALIKE

Dasarahalli Sub-Division

Name of Work : Construction CC drain and other development works at 6th cross construction of road footpath and Bagalagunte 9th 10 cross roads. drilling of Borewells and pipelines at selected area and Construction and repairs UGD in Bagalagunte ward no 14 in Dasarahalli Assembly constituency

Measurement Sheet

Name of The Contractor	: Sri. B M Kiran	Job Code	: 014-20-000098
Work Order No.	:	Head Of Account	: P-3296
Date Of Measurement	:		

It.No	Description of Items	No	L	W	D	Qty	Unit
1	2	3	4	5	6	7.00	8
13	Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above 900 CMF & above in all strata including over burden upto 20 M fixing of casing pipes, collars and cap with necessary cutting and threading including transportation of rig and supporting vehicals, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour .(excluding cost of casing pipes, collars, cap ect.) **150 to 200m**						
	Opp to Govt hospital Mallasandra Near Indira canteen						
	150 to 200 m	1	50.00			50.00	
	Total Quantity					50.00	Rmt
	Sanctioned Quantity As Per Schedule-B					50.00	Rmt
	Quantity Carried to Billing					50.00	Rmt

Contractor

Asst. Engineer 25/12/24

Asst.Executive Engineer

BRUHATH BANGALORE MAHANAGAR PALIKE

Dasarahalli Sub-Division

Name of Work : Construction CC drain and other development works at 6th cross construction of road footpath and Bagalagunte 9th 10 cross roads. drilling of Borewells and pipelines at selected area and Construction and repairs UGD in Bagalagunte ward no 14 in Dasarahalli Assembly constituency

Measurement Sheet

Name of The Contractor	: Sri. B M Kiran	Job Code	: 014-20-000098
Work Order No.	: EE/DD/WO/74/2021-	Head Of Account	: P-3296
Date Of Measurement	:		

It.No	Description of Items	No	L	W	D	Qty	Unit
1	2	3	4	5	6	7.00	8
14	Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above 900 CMF & above in all strata including over burden upto 20 M fixing of casing pipes, collars and cap with necessary cutting and threading including transportation of rig and supporting vehicals, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour .(excluding cost of casing pipes, collars, cap ect.) **200 to 250m**						
	Opp to Govt hospital Mallasandra Near Indira canteen						
	200 to 250 m	1	50.00			50.00	
	Total Quantity					50.00	Rmt
	Sanctioned Quantity As Per Schedule-B					50.00	Rmt
	Quantity Carried to Billing					50.00	Rmt

Contractor

Asst. Engineer 25/12/24

Asst.Executive Engineer

Scanned with OKEN Scanner

BRUHATH BANGALORE MAHANAGAR PALIKE

Dasarahalli Sub-Division

Name of Work : Construction CC drain and other development works at 6th cross construction of road footpath and Bagalagunte 9th 10 cross roads. drilling of Borewells and pipelines at selected area and Construction and repairs UGD in Bagalagunte ward no 14 in Dasarahalli Assembly constituency

Measurement Sheet

Name of The Contractor	: Sri. B M Kiran	Job Code	: 014-20-000098
Work Order No.	: EE/DD/WO/74/2021-	Head Of Account	: P-3296
Date Of Measurement	:		

It.No	Description of Items	No	L	W	D	Qty	Unit
1	2	3	4	5	6	7.00	8
15	Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above 900 CMF & above in all strata including over burden upto 20 M fixing of casing pipes, collars and cap with necessary cutting and threading including transportation of rig and supporting vehicals, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour .(excluding cost of casing pipes, collars, cap ect.) **200 to 250m**						
	Opp to Govt hospital Mallasandra Near Indira canteen						
	250 to 300 m	1	50.00			50.00	
	Total Quantity					50.00	Rmt
	Sanctioned Quantity As Per Schedule-B					50.00	Rmt
	Quantity Carried to Billing					50.00	Rmt

Contractor

Asst. Engineer 25/12/24

Asst.Executive Engineer 28/12/2024

ಸ.ಕಾ.ಅ.
ಬಿ.ಡಿ.ಎ ಉ.ವಿ

Scanned with OKEN Scanner

BRUHATH BANGALORE MAHANAGAR PALIKE

Dasarahalli Sub-Division

Name of Work : Construction CC drain and other development works at 6th cross construction of road footpath and Bagalagunte 9th 10 cross roads. drilling of Borewells and pipelines at selected area and Construction and repairs UGD in Bagalagunte ward no 14 in Dasarahalli Assembly constituency

Measurement Sheet

Name of The Contractor	: Sri. B M Kiran	Job Code	: 014-20-000098
Work Order No.	: EE/DD/WO/74/2021-	Head Of Account	: P-3296
Date Of Measurement	:		

It.No	Description of Items	No	L	W	D	Qty	Unit
1	2	3	4	5	6	7.00	8
16	Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above 900 CMF & above in all strata including over burden upto 20 M fixing of casing pipes, collars and cap with necessary cutting and threading, including transportation of rig and supporting vehicals, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour .(excluding cost of casing pipes, collars, cap ect.) **200 to 250m**						
	Opp to Govt hospital Mallasandra Near Indira canteen						
	300 to 350 m	1	50.00			50.00	
	Total Quantity					50.00	Rmt
	Sanctioned Quantity As Per Schedule-B					50.00	Rmt
	Quantity Carried to Billing					50.00	Rmt

Contractor

Asst. Engineer 25/10/24

Asst.Executive Engineer

Scanned with OKEN Scanner

BRUHATH BANGALORE MAHANAGAR PALIKE

Dasarahalli Sub-Division

Name of Work : Construction CC drain and other development works at 6th cross construction of road footpath and Bagalagunte 9th 10 cross roads. drilling of Borewells and pipelines at selected area and Construction and repairs UGD in Bagalagunte ward no 14 in Dasarahalli Assembly constituency

Measurement Sheet

Name of The Contractor	: Sri. B M Kiran	Job Code	: 014-20-000098
Work Order No.	: EE/DD/WO/74/2021-22 Dt: 16.12.2021	Head Of Account	: P-3296
Date Of Measurement	:		

It.No	Description of Items	No	L	W	D	Qty	Unit
1	2	3	4	5	6	7.00	8
17	Providing and fixing 250mm dia PVC (casing pipe) (page no.XXXV, SL no.892) (KPWD SR 2018-19)						
	Opp to Govt hospital Mallasandra Near Indira canteen						
		1	3			3.00	
	Total Quantity					3.00	Rmt
	Sanctioned Quantity As Per Schedule-B					3.00	Rmt
	Quantity Carried to Billing					3.00	Rmt

Contractor

Asst. Engineer 25/12/21

Asst.Executive Engineer

Scanned with OKEN Scanner

BRUHATH BANGALORE MAHANAGAR PALIKE

Dasarahalli Sub-Division

Name of Work : Construction CC drain and other development works at 6th cross construction of road footpath and Bagalagunte 9th 10 cross roads. drilling of Borewells and pipelines at selected area and Construction and repairs UGD in Bagalagunte ward no 14 in Dasarahalli Assembly constituency

Measurement Sheet

Name of The Contractor	: Sri. B M Kiran	Job Code	: 014-20-000098
Work Order No.	: EE/DD/WO/74/2021-22 Dt: 16.12.2021	Head Of Account	: P-3296
Date Of Measurement	:		

It.No	Description of Items	No	L	W	D	Qty	Unit
1	2	3	4	5	6	7	8
18	Supply of ISI Mark 175mm nominal Bore, Plain end steel casing Pipe-grade of steel Fee 4100 of wakk thickness 504mm thick confirming to IS 4270:2001 and latest amendments, electric resistance welded steel electric or basic oxygen process in fandom length of 5 to 7mtr. Both ends threaded confirming to Is554/1985 one end fixed with socket confirming to IS 4270:2001 and other end with screwed pipes. All pipes shall be reasonably free from defectes. The tubes shall be resonably straigth should be with ISI Marking Weighting 25.10 kg/mtr (Inclusive of all taxes and durties) Prices include Collar - medium duty. (Page No.338,It no.15.85)RWS SR 2019-20.						
	Opp to Govt hospital Mallasandra Near Indira canteen						
		1	20.00			20.00	
	Total Quantity					20.00	Rmt
	Sanctioned Quantity As Per Schedule-B					20.00	Rmt
	Quantity Carried to Billing					20.00	Rmt

Contractor

Asst. Engineer 25/12/21

Asst.Executive Engineer

Scanned with OKEN Scanner

BRUHATH BANGALORE MAHANAGAR PALIKE

Dasarahalli Sub-Division

Name of Work : Construction CC drain and other development works at 6th cross construction of road footpath and Bagalagunte 9th 10 cross roads. drilling of Borewells and pipelines at selected area and Construction and repairs UGD in Bagalagunte ward no 14 in Dasarahalli Assembly constituency

Measurement Sheet

Name of The Contractor	: Sri. B M Kiran	Job Code	: 014-20-000098
Work Order No.	: EE/DD/WO/74/2021-22 Dt: 16.12.2021	Head Of Account	: P-3296
Date Of Measurement	:		

It.No	Description of Items	No	L	W	D	Qty	Unit
1	2	3	4	5	6	7.00	8
19	Providing 175mm Dia M.S. Collar (P.No.338,I.No.15.86) RWS SR 2019-20						
	Opp to Govt hospital Mallasandra Near Indira canteen						
		3				3.00	
	Total Quantity					3.00	No
	Sanctioned Quantity As Per Schedule-B					3.33	No
	Quantity Carried to Billing					3.00	No

Contractor

Asst. Engineer 23/12/21

Asst.Executive Engineer

Scanned with OKEN Scanner

BRUHATH BANGALORE MAHANAGAR PALIKE

Dasarahalli Sub-Division

Name of Work : Construction CC drain and other development works at 6th cross construction of road footpath and Bagalagunte 9th 10 cross roads. drilling of Borewells and pipelines at selected area and Construction and repairs UGD in Bagalagunte ward no 14 in Dasarahalli Assembly constituency

Measurement Sheet

Name of The Contractor	: Sri. B M Kiran	Job Code	: 014-20-000098
Work Order No.	: EE/DD/WO/74/2021-22 Dt: 16.12.2021	Head Of Account	: P-3296
Date Of Measurement	:		

It.No	Description of Items	No	L	W	D	Qty	Unit
1	2	3	4	5	6	7	8
20	Providing 175mm dia Bore Cap CE (M) (P.No.338,I.No.15.87) RWS SR 2019-20						
	Opp to Govt hospital Mallasandra Near Indira canteen						
		1				1.00	
	Total Quantity					1.00	No
	Sanctioned Quantity As Per Schedule-B					1.00	No
	Quantity Carried to Billing					1.00	No

Contractor

Asst. Engineer 25/12/21

Asst.Executive Engineer

Scanned with OKEN Scanner

BRUHATH BANGALORE MAHANAGAR PALIKE

Dasarahalli Sub-Division

Name of Work : Construction CC drain and other development works at 6th cross construction of road footpath and Bagalagunte 9th 10 cross roads. drilling of Borewells and pipelines at selected area and Construction and repairs UGD in Bagalagunte ward no 14 in Dasarahalli Assembly constituency

Measurement Sheet

Name of The Contractor	: Sri. B M Kiran	Job Code	: 014-20-000098
Work Order No.	: EE/DD/WO/74/2021-22 Dt: 16.12.2021	Head Of Account	: P-3296
Date Of Measurement	:		

It.No	Description of Items	No	L	W	D	Qty	Unit
1	2	3	4.00	5.00	6.00	7.00	8
21	Atalanta suguna CRI KIRLOSKAR and other equipments pumps 15.00 HP/11 KW (35 stage)						
	Opp to Govt hospital Mallasandra Near Indira canteen						
		1				1.00	
	Total Quantity					1.00	No
	Sanctioned Quantity As Per Schedule-B					1.00	No
	Quantity Carried to Billing					1.00	No

Contractor

Asst. Engineer 04/02/22

Asst.Executive Engineer

Scanned with OKEN Scanner